

# Town of Lincoln

## New Town Office Project

Update April 10, 2016

- Preparation for installation of a new septic system to serve the new town office has begun behind the Historical Society barn. This will involve dump trucks traveling to and from the site and an excavator working on the installation. The septic installation is being done by the town crew led by Dave Cavoretto. The septic design is by Steve Revell of Lincoln Applied Geology.
- A new well to serve the new town office will be drilled by Spafford & Sons starting during the week of April 11. Access to the Town Office parking area and Historical Society driveway may be partly restricted during drilling. The duration of drilling will depend on the depth required to supply adequate water production. This will involve a well drilling rig, backhoe and some trucking. Well drilling can be noisy and produce ground vibration.
- The present town office building will be demolished and removed to make way for the new construction. Start date is not yet certain. This will involve an excavator, trucking and jackhammering to break up the concrete slab and vault. This is likely to be the noisiest segment of the project.
- Town Clerk's services will be located temporarily at the Lincoln Library. Select Board and other public meetings will be held at Burnham Hall or other public place.
- A new town office building will be built – construction is estimated to take 5-6 months (complete NLT December 31)
- During construction there will be carpenters, plumbers, electricians etc. working. Trucks will be delivering materials and supplies. Parking on-site will be very limited. Parking will be permitted on roadsides as usual as long as it does not impede regular traffic flow

If you have any concerns or suggestions during this building project please call me at 453-4296 or Sally Ober, Town Clerk at 453-2980.

Thank you for your patience and understanding. We will update you again when the full schedule is known.

Bill Finger

Select Board Chair